

<b>Annexure - I</b>					
<b>LIST OF COMPLETED PROJECTS AGAINST WHICH COMPLETION CERTIFICATES SUBMITTED TO MINISTRY OF DoNER.</b>					
<b>(Rs. in crore)</b>					
<b>Sl. No.</b>	<b>SECTOR/NAME OF PROJECT SANCTIONED</b>	<b>ESTIMATED COST</b>	<b>Year of Sanction</b>	<b>Funds Released.</b>	<b>Remarks</b>
1	2	3	4	5	6
<b>PH &amp; WS:</b>					
1	Water Supply scheme at Itanagar	10.590	1998-99	10.590	Completion Certificate submitted.
2	Special Restoration of Water Supply facilities at Tezu.	2.000	1999-2000	2.000	Completion Certificate submitted.
3	Water Supply scheme at Along.	3.370	1999-2000	3.021	Completion Certificate submitted.
4	Water Supply scheme at Pasighat	5.050	1999-2000	4.850	Completion Certificate submitted.
5	Water Supply scheme at Roing	4.050	1999-2000	3.829	Completion Certificate submitted.
6	Naharlagun- Nirjuli Water Supply scheme.	11.730	2002-03	11.040	Completion Certificate submitted.
7	Improvement and extension of water supply at Lumla township.	4.883	2006-07	4.266	Completion Certificate submitted to DoNER on 03.10.2012.
8	Bomdila Water Supply Scheme. (West Kameng District)	17.090	2002-03	15.435	Completion submitted to DoNER on 22.01.2013.
9	Water Supply Project for Daporijo town, (Upper Subansiri District).	3.970	2002-03	3.666	
<b>IFCD:</b>					
10	Flood Control work at Sisiri and Dibang to protect Bizari	7.470	1999-2000	7.470	Completion Certificate submitted.
11	Anti Erosion work at Noa-Dehing to protect Namsai and Lekang Circle	6.876	1999-2000	6.876	Completion Certificate submitted.
12	Anti Erosion work of Tirap river from Phangtip to Kutchen-I	4.450	1999-2000	4.450	Completion Certificate submitted.
13	Flood Protection work on right bank of Siang river to protect Pasighat township.	7.480	1999-2000	7.480	Completion Certificate submitted.
14	Flood Protection work on Sipu and Siyom river to protect Along Township.	7.190	1999-2000	7.190	Completion Certificate submitted.
15	Flood Protection work at Siyom river to protect Roing Gaki Cultivation area at Jumlo.	5.470	1999-2000	5.470	Completion Certificate submitted.
16	Anti Erosion work on Siyom river to protect Donyi Polo Govt. College, Kamki.	4.147	1999-2000	4.147	Completion Certificate submitted.
17	Flood Protection work to protect Dirang township.	3.234	1999-2000	3.234	Completion Certificate submitted.
18	Anti Erosion works on Kley River (L Subansiri District)	0.709	1999-2000	0.709	Completion Certificate submitted.
19	Flood Control work at Dibru river at Seijosa.	2.150	1999-2000	2.150	Completion Certificate submitted.
20	Anti Erosion works to protect Sagalee township	2.600	1999-2000	2.600	Completion Certificate submitted.
21	Anti Erosion works to protect Yingkiong township	2.100	1999-2000	2.100	Completion Certificate submitted.
22	Anti Erosion works at Deopani river to protect Roing township.	2.300	1999-2000	2.300	Completion Certificate submitted.
23	Flood Control Works on right bank of Dikrong river to protect NH-52A near Nirjuli.	1.437	1999-2000	1.437	Completion Certificate submitted.
24	Treatment of Aba river basin at Old Abali village	2.980	1999-2000	2.980	Completion Certificate submitted.

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Sl. No.	SECTOR/NAME OF PROJECT SANCTIONED	ESTIMATED COST	Year of Sanction	Funds Released.	Remarks
1	2	3	4	5	6
25	Anti Erosion works on Kley River (L Subansiri District)	7.310	2001-02	6.930	Completion Certificate submitted.
	<b>PWD:</b>				
26	Maintenance of Foot Track & Suspension Bridges.	1.000	1999-2000	1.000	Completion Certificate submitted.
27	Construction of Porter Track from Nuranang to Mago.	2.590	2003-04	2.550	Completion Certificate submitted.
28	Improvement and realignment of porter track from Jang to Sulungthi.	2.550	2002-03	2.550	Completion Certificate submitted.
29	C/o Permanent Suspension bridge over river Siyom at Paksing (122 mtr) (West Siang District)	7.640	2005-06	6.678	Completion Certificate and re-imburement claim for Rs. 19.42 lakh forwarded to DoNER on 15.02.2012.
30	C/o Tamen Tali Road via Yarkum (60 KM) (Ph-I) 0.00-49.00 KM.	8.981	2008-09	7.925	Completion Certificate submitted to DoNER on 19.03.2012.
31	C/o road from Sangram to Phassang-Pallang via Nyapin (SDO HQ) Ph-I.	8.817	2008-09	7.779	Completion certificate forwarded to DoNER on 13.04.2012. Contingency claim for Rs. 15.56 lakh submitted to DoNER on 27.09.2012.
32	C/O road from Lhou Nallah to Mukto CO Hq. via Gomkeling and Serjong (15 KM) PH-I 0-5 KM, Tawang	18.030	2005-06	15.754	Completion certificate forwarded to DoNER on 16.05.2012.
33	Improvement of Porter Track from Tungri to Mago (West Kameng District)	3.106	2003-04	2.714	Completion Certificate submitted to DoNER on 01.06.2012.
34	C/o road from Nafra to Nakhu- Nachiban village (11 KM).	7.540	2005-06	6.786	Completion Certificate submitted to DoNER on 01.06.2012.
35	Improvement of Palizi to Thrizino Road (17 KM) (West Kameng District)	7.440	2005-06	6.695	Completion Certificate submitted to DoNER on 01.06.2012.
36	Road from NH-52A Nirjuli to Sagalee (SH: Doimukh to Toru (45 KM). (Papum Pare District)	21.869	2005-06	19.146	Completion certificate forwarded to DoNER vide letter No. PD(NLP)05/2005 dated 28.06.2012.
37	Improvement / C/o road from Sagalee to Sakiang (50 KM.) (Papum Pare)	42.887	2005-06	37.552	Completion certificate forwarded to DoNER on 28.06.2012.
38	Restoration and Upgradation of 32 KM internal road at Ziro township.	13.999	2008-09	12.353	Completion certificate submitted to DoNER on 10.01.2013.
39	C/o Wak Liromoba Road (78 KM) Phase-I (15 KM)	6.600	2008-09	5.824	Completion certificate submitted to DoNER on 07.03.2013.
40	Construction of Namsang - Khela road (45.30 KM)	4.947	2009-10	3.527	Completion certificate submitted to DoNER vide letter No. PD(NLP)04/2008 dated 09.03.2013.
41	Improvement / upgradation of Menga - Giba Road ( 8 KM ) (Upper Subansiri)	3.570	2005-06	3.211	Completion certificate forwarded to DoNER on 17.06.2013. However, the Deptt. Is to submit UC for balance fund of Rs.0.803
	<b>EDUCATION:</b>				
42	Furniture for 1557 Primary and Middle Schools and Hostels.	1.630	2001-02	1.630	Completion Certificate submitted.
43	R.K. Mission School, Narrothom Nagar in Tirap District.	12.200	2001-02	12.200	Completion Certificate submitted.
44	Ramakrishna Sarada Mission Girls School at Khonsa, Tirap district.	3.000	2001-02	3.000	Completion Certificate submitted.
45	Infrastructure Dev for VK V, Koloriang.	0.800	2001-02	0.800	Completion Certificate submitted.
46	C/o Academic Block of Arunachal Pali Vidyapeeth-Phase-I.	0.590	2002-03	0.590	Completion Certificate submitted.

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Sl. No.	SECTOR/NAME OF PROJECT SANCTIONED	ESTIMATED COST	Year of Sanction	Funds Released.	Remarks
1	2	3	4	5	6
47	Infrastructure development of NERIST.	40.000	2002-03	24.000	The project has been directly monitored by the Ministry of HRD.
48	C/o Academic Block of Arunachal Pali Vidyapeeth (Phase-II)	0.810	2004-05	0.810	Completion Certificate submitted.
49	Financial Assistance for completion of 532 incomplete school Buildings, Teachers Quarter and Hostel.	14.480	1999-2000	5.540	Ministry of DONER vide F.No. DNER/NLP/AP/ 20/2002 dated 05.12.2006 has closed the project.
50	Infrastructure development of 275 Community schools running pre-primary classes in villages.	5.820	2001-02	5.510	Completion certificate submitted
51	Sarva Shiksha Abhiyan (2005-06)	8.200	2005-06	8.200	Completion certificate submitted
52	Sarva Shiksa Abhiyan (2006-07)	14.288	2006-07	14.287	Completion certificate submitted
53	Construction of 150 boarders hostel at Koloriang HS school.	0.950	2005-06	0.830	Completion Certificate submitted to DoNER on 21.03.2012.
54	Hostel Buildings for 110 Primary and Middle Schools (All Districts)	22.000	2002-03	22.000	Completion Certificate submitted to DoNER on 21.03.2012.
55	RK Mission School at Along	2.560	1998-99	2.182	Completion Certificate submitted.
56	Opening of Ramakrishna Sarada Mission School for Girls at Khaso (Dirang)	5.881	2007-08	5.188	Completion Certificate submitted to DoNER on 30.04.2012.
57	Vivekananda Kendra Vidyalaya, Kitpi in Tawang District.	5.210	2005-06	4.552	Completion Certificate submitted to DoNER on 30.04.2012.
<b>POWER:</b>					
58	2X5 MVA S/S at Naharlagun	1.690	2000-01	1.690	Completion Certificate submitted.
59	2X3.15 MVA S/S at Nirjuli	1.430	2000-01	1.430	Completion Certificate submitted.
60	Rural Electrification of 60 Nos. Tribal villages	8.960	2000-01	8.960	Completion Certificate submitted.
61	Changed with the DEMO VERSION of CAD-KAS PDF-Editor ( <a href="http://www.cadkas.com">http://www.cadkas.com</a> ).				
62	Sub-Transmission & Distribution -33 KV Express Line from Tago-Old Ziro.(Lower Subansiri District)	0.680	2002-03	0.300	Physically completed. Financial liabilities to be cleared. The Ministry has been requested to release the balance fund of Rs.38.00 lakh vide letter No. PD(PMC)22/2003 dated 04.08.2008. Reminder sent on 13.2.2009.
63	33 KV Line from Geku- Along- Pasighat	16.530	2002-03	15.803	Completion Certificate submitted.
64	Sub-Transmission & Distribution - 2X5 MVA 33/11 KV at Sangram	0.550	2002-03	0.500	Completion Certificate submitted.
65	Kathalguri-Deomali Transmission Line	29.450	1998-99	29.450	Completion certificate submitted.
66	Sub-T&D - 2x5 KVA Sub-Station at Bomidila (West Kameng )	1.720	2002-03	1.720	Completion Certificate submitted.
67	C/o 33 KV Express Line from Tawang to Lumla with 33/11 KV, 2x1.6 MVA Sub-Station	6.220	2002-03	5.596	Completion Certificate submitted.
68	C/O. 11 KV T/Line from Hawaii to Kibithu via; Mati Nallah MH project.	2.340	2002-03	2.150	Completion Certificate submitted to DoNER on 21.03.2012.
69	132 KV Ziro-Daporijo-Along TL	53.170	1998-99	52.810	Completion certificate submitted to DoNER vide No. PD(PMC) 14/2003 dated 24.09.2012
70	Sub-T& D - 33 KV DC Line from Nirjuli to Itanagar (Papum Pare District)	2.870	2000-01	2.799	Completion Certificate submitted to Ministry of DoNER on 12.05.2009.
<b>Health.</b>					
71	R.K. Mission Hospital, Itanagar.	1.360	2000-01	1.360	Completion Certificate submitted.

Sl. No.	SECTOR/NAME OF PROJECT SANCTIONED	ESTIMATED COST	Year of Sanction	Funds Released.	Remarks
1	2	3	4	5	6
72	One time Grant for Corpus Fund for R.K.M.H, Itanagar (PM's Package).	20.000	2007-08	20.000	Completion Certificate submitted.
73	Upgradation of medical equipments at R.K. Mission Hospital, Itanagar.	4.076	2005-06	3.668	Completion Certificate submitted.
74	Infrastructure Strengthening of SHC Facilities at General Hospital, Naharlagun.	4.720	2005-06	4.120	Completion Certificate submitted.
75	C/O. New OPD Block at R.K. Mission Hospital, Itanagar.	3.880	2005-06	3.388	Completion Certificate submitted.
	<b>Tourism</b>				
76	C/O. Ropeway from Tawang Monastery to Ani Gompa (Tawang District)	3.310	2006-07	2.892	Completion Certificate submitted to DoNER on 21.03.2012.
	<b>GRAND TOTAL:</b>	<b>596.223</b>		<b>540.865</b>	

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Annexure - IA								
List of ongoing projects under NLCPR as on 03.09.2013.								
Sl. No.	Name of Project	Approved cost	Year of Sanction	Total Release	UC submitted	Last Release		Status
						Amount	Date	
1	2	3	4	5	6	7	8	9
<b>PH&amp;WS (Eastern Zone):</b>								
1	Providing Potable Drinking W/S scheme for villages of Sille, Rani, Sikabamin, Sika Tode, Oyan at Sille.	17.424	2006-07	15.227	15.227	4.737	15.12.10	QPR for March' 2013 and photographs submitted to DoNER on 30.07.2013. Phy progress is 100%. Department is to submit completion certificate.
2	Providing Potable Drinking Water Supply to Mebo Sub-Divisional HQ and adjoining villages.	20.534	2009-10	14.619	14.619	7.372	21.03.11	DoNER's comments dated 22.05.2013 forwarded to CE(PHED) E/Z on 12.06.2013. Physical progress 90%. Deptt. has been directed to use the State share of Rs. 78.78 lakh out of Rs. 27.92 crore provided to the department as state share.
3	Providing Drinking Water Supply for Tezu township	23.428	2010-11	16.538	6.718	8.269	21.12.12	UC, QPR for March 2013 inspection report submitted to DoNER on 07.08.2013. Physical progress 55%.
4	Augmentation of Water Supply at Khonsa Township in Tirap district.	19.834	2011-12	7.137	2.851	7.137	26.06.12	UC for Rs. 285.10 lakh and QPR ending March 2013 forwarded to DoNER on 09.07.2013. Phy progress 24%.
<b>PH&amp;WS (Western Zone):</b>								
5	Providing/Augmentation of Water Supply facilities to all the Admn. HQs and it's villages under 14th Doimukh A/C.	12.772	2007-08	10.000	9.505	2.000	25.03.10	QPR for Dec, 2012, inspection report, photo submitted to DoNER on 07.03.2013. Target date of completion is December 2010. Physical Progress 90%.
6	Providing water supply-cum-Irrigation to Jangloom area in Arunachal Pradesh.	4.915	2010-11	3.497	3.497	1.762	26.06.12	UC forwarded to DoNER on 09.07.2013. Phy progress 70% as on March 2013.
7	Providing drinking water supply to Jang Township and its peripheral rural villages.	5.651	2010-11	4.018	4.018	2.025	26.06.12	UC forwarded to DoNER on 09.07.2013. Phy progress is 65%. Completion date March, 2013.
8	Water Supply at Chayangtajo	14.853	2010-11	5.333	5.333	5.333	16.03.11	UC, QPR for March 2013, inspection reports, photographs forwarded to DoNER on 07.08.2013. Physical progress 47%.
9	Augmentation/Providing Water Supply connection to newly created C.O. HQ at Parang Valley.	4.929	2010-11	1.772	1.772	1.772	16.03.11	UC, QPR, inspection reports, photographs forwarded to DoNER on 06.07.2012. Physical progress 45% as on June 2013.
10	Water Supply at Yupia, District Headquarter, Papum Pare.	6.118	19.05.11	2.201	2.201	2.201	20.05.11	UC, QPR, inspection reports, photographs forwarded to DoNER on 23.07.2012. Physical progress 41%.
11	Improvement and augmentation of Water Supply at Yachuli township (0.6 MLD)	13.190	19.05.11	9.466	4.733	4.733	27.08.13	Para-wise replies forwarded to DoNER on 29.05.2013. Physical progress 66% as on June 2013.
12	Water Supply Scheme for Sagalee Township.	10.560	05.06.13	3.800	0.000	3.800	06.06.13	Sanctioned & released recently.
<b>Sub-Total (PHED)</b>		<b>154.208</b>		<b>93.608</b>	<b>70.474</b>	<b>51.141</b>		
<b>Roads &amp; Bridges, P.W.D. (Western Zone)</b>								
13	C/O road from Dipu Lamgu bridge point to Pipu (14 KM). (East Kameng District)	4.172	2005-06	3.646	2.794	1.052	24.03.09	Deptt is to submit U.C.for balance amount of Rs. 0.852 crore and completion certificate. Physical progress upto 20.12.2012 is 20%.
14	C/O Road from Bameng to Lada (70 KM). (East Kameng District)	8.902	2005-06	7.778	7.778	2.628	22.02.11	UC, QPR etc. forwarded to DoNER on 05.06.2012. Physical progress 80%.
15	C/O. Road from Pakke to Wai (18 KM.) (East Kameng District)	13.354	2005-06	11.669	10.007	3.462	25.03.09	Deptt. is to submit UC for Rs. 1.662 crore and completion certificate.
16	C/o Bailey Bridge (Steel Girder Bridge) between Namara and many other villages under Seijosa Circle.	8.541	2007-08	2.691	0.206	2.691	31.12.07	Deptt is to submit UC for balance amount of Rs. 248.45 lakh. Physical progress upto 20.12.2012 is 20%.

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

1	2	3	4	5	6	7	8	9
17	C/o Gacham-Morshing road (24.50 KM)	19.625	2008-09	17.316	17.316	4.208	14.06.11	Revised estimate for Rs. 2362.34 lakh forwarded to DoNER on 06.02.2013.Reimbursement claim for Rs. 46.197 lakh forwarded to DoNER on 11.01.2013. Physical progress as on June 2012 is 90%.
18	C/o Road from Magopam to Bichom via Namfri (50 KM) via Ditching, Sacheda, Ramu-Sotu and Lichini under Singchung sub-Division.	15.672	2009-10	13.829	13.829	3.409	14.06.11	DoNER's comments of dated 31.05.2013 forwarded to Deptt on 17.12.2012. Contingency claim of Rs. 31.17 lakh forwarded to DoNER on 14.02.2013.
19	Improvement of Tawang Township road network	4.896	2009-10	4.320	3.486	0.834	15.03.13	Phy progress 80%.
20	C/o road from Loffa to Pakoti village.	6.763	14.06.10	4.774	4.774	2.387	20.03.12	DoNER's comments dated 17.05.2013 forwarded to CE,PWD(EZ) on 22.05.2013. Phy.progress 50% as on 20.12.2012.
21	C/o Steel Bridge over river Wome at Pakke Point.	2.375	25.11.10	0.838	0.838	0.838	29.11.10	UC, QPR for Dec 2012, inspection report, work plan and photographs submitted to DoNER on 07.03.2013. Phy progress 30%.
22	C/o road from Itanagar to Seijosa (86 KM) Phase-I: Road from Kampo to Tapiaso(30 KM)	43.169	25.11.10	15.518	15.039	15.518	29.11.10	UC, QPR, inspection report, work plan and photograph forwarded to DoNER on 31.07.2013. Date of completion May' 2014. Physical progress is 58%.
23	C/o road from Pachi to Rigom via Fachang, Tabri Lochung and Bokar (33 KM) in East Kameng.	14.168	24.12.10	5.100	0.000	5.100	24.12.10	UC submitted by Deptt. has been returned to CE, PWD (WZ) with the following observation. A) key parameters i/c overall physical progress and b)countersignature of Commissioner (PWD) in the UC.
24	Improvement of Janagthung-Cherong-Pachavati-Chingdan road in West Kameng District (18 KM)	25.102	28.02.11	22.149	17.829	4.320	14.09.12	3rd installment released on 14.09.2012.Target date of completion March 2014. Physical progress as on June 2012 is 70%.
25	Development of Pakke to Seppi Liya Road (22 KM) in East Kameng District	15.988	23.09.11	5.746	0.000	5.746	26.09.11	Deptt is to submit UC, QPR etc.
26	104. C/o road from Magopam to Bichom (Phase-II)	20.524	28.12.11	14.716	11.037	7.358	29.11.12	Target date of completion March 2014. Phy progress as on Dec 2012 is 54%.
27	C/o road from Murga bridge point to Rho village (Phase-I)	17.603	11.12.2012	6.337	0.000	6.337	11.12.12	Sanctioned and released recently.
28	C/o Inter district road connectivity from Chayangtajo to Passang CO Circle in K/Kumey(Phase-I).	21.406	12.12.2012	7.706	0.000	7.706	12.12.12	Sanctioned and released recently.
<b>Roads &amp; Bridges, P.W.D. (Central Zone)</b>								
29	C/O. Road from Jop to Silsango (30 KM) in Lower Subansiri District.	34.500	2005-06	30.110	30.110	7.774	17.03.10	Deptt. Is to submit Completion Certificate. Phy. Progress is 95%.
30	Construction of Road from Kimin Ziro BRTF road to Krishi Vigyan Kendra at Yachuli.	7.691	2009-10	5.531	5.531	2.762	31.01.11	UC, QPR for June 2013, etc. forwarded to DoNER on 26.08.2013. Phy. Progress as on June 2013 is 80%. Anticipated completion date March 2013.
31	C/o Steel Suspension Bridge over Subansiri river near Siyum (Span 117m)	13.080	2005-06 Revised on 28.12.11	11.582	7.755	3.827	09.03.12	Fourth installment released during March, 2012. Phy progress 90% on March 2013. DoC Dec 2013.
32	C/O. Road from Nyorak to Rime Moku village in West Siang District (20 KM, Ph-I - 9.20 KM)	9.900	2005-06	8.908	6.395	2.513	05.03.12	Target date of completion June, 2013. Physical Progress is 95%. Deptt is to submit UC for balance amount along with completion certificate.
33	C/o Dumporijo Hali road (45 KM)	31.764	2007-08	28.027	21.020	7.007	14.02.12	Target date of completion March 2014. Phy Progress 80%.
34	C/o Bailey/RCC Bridge over river Buche and Bah of Litemore-Taramori road.	3.000	2010-11	2.160	1.080	1.080	26.06.12	Phy progress as on March 2013 is 70%. Target December 2013.

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

1	2	3	4	5	6	7	8	9
35	C/o Road from Lumba to Rayung via Gallang, Joru and Rissi villages (20 KM), Phase-I, in K/ Kumev dist.	21.600	2010-11	15.538	15.538	7.769	29.02.12	Phy. Progress as per QPR November 2012 is 70%. Secy, DoNER's DO letter dated 21.01.2013 forwarded to DC, Koloriang on 15.02.2013.
36	Construction of Road from Darak to Belo to Yomcha.	9.808	25.11.10	3.530	3.530	3.530	29.11.10	UC, QPR for March 2013, inspection report, photographs etc. forwarded to DoNER on 06.08.2013. Phy progress as on March 2013 is 40%.
37	C/o road from Chambang to Pha (30 KM) Phase-I.	11.792	23.12.10	4.245	4.245	4.245	24.12.10	UC for Rs. 4.245 crore, work plan and inspection report re-submitted to DoNER on 19.03.2012. Phy prog upto Dec 2012 is 25%.
38	C/o road from 10 KM point of Likabali-Aalo BRTF road to connect Kane village via Magi (7.50 KM), West Siang Dist.	18.233	28.02.11	6.516	0.000	6.516	28.02.11	Phy progress as on Dec 2012 is 15%. Deptt is to submit UC, QPR etc. DoNER's D.O. letter dated 24.05.2013 forwarded to CE,PWD(CZ) on 06.06.2013.
39	C/o Road from Digi via Sinyumrijo to join Panimuri RWD Link Road (3 KM) in Upper Subansiri district.	3.692	24.06.11	1.320	1.320	1.320	24.06.11	Deptt's clarification forwarded to DoNER on 19.03.2013. 2nd installment awaited. Phy. Progress is 45%.
40	Upgradation of road from Subansiri bridge point to Segei CO (HQ) I, Upper Subansiri district.	19.821	24.06.11	14.100	7.050	7.051	28.12.12	Physical progress 80% on March 2013. Date of completion March 2015. 2nd installment release on 28.12.2012.
41	C/o Motorable Bridge over Siyom River to connect left bank at Paya (Span 120 m).	9.685	19.09.11	3.418	0.000	3.418	19.09.11	Deptt is to submit UC, QPR etc.
42	Improvement & Upgradation of Internal Road at Daporijo.	5.347	19.12.11	1.887	0.000	1.887	19.12.11	UC, QPR etc. submitted by the deptt. has been returned to PWD for obtaining C/signature of Commr. (PWD) in the UC on 22.08.2013.
43	C/o Wak-Liromoba Road (78 KM) Phase-II:0-26 KM).	22.802	23.03.12	8.202	0.000	8.202	21.12.12	Physical progress 10% as on March 2013. Deptt is to submit UC, QPR etc.
44	C/o Tamen-Tali Road 46.00 KM to 60 KM (Phase-II).	14.412	07.11.12	5.189	0.000	5.189	07.11.12	Physical progress 18% as on March 2013. Deptt is to submit UC, QPR etc.
45	C/o C/o Kanyo-Monyo Sanyo Road (70 KM) (Part-A of Ph-I).	16.628	26.12.12	8.000	6.346	6.346	27.12.12	Sanction & released recently.
46	C/o road from BRTF Road (32 KM) to Heya Mara via Poda Mara, Merring Mara under Taliha Cicle (Phase-I) 15 KM upto WBM level.	15.424	25.03.13	5.553	0.000	5.553	25.03.13	Sanction & released recently.
<b>Roads &amp; Bridges, P.W.D. (E Z)</b>								
47	C/O Motorable Suspension Bridge over Lohit river to connect Manchal Circle Hq. (Lohit/Anjaw District)	13.100	2005-06	11.445	8.252	3.193	05.03.12	Deptt. Is to submit balance UC. Phy progress is 75% as on March 2013.Target date of completion Dec 2013.
48	C/O Steel suspension Bridge over Siang river at Kodak near Tuting. (Upper Siang District)	38.940	2005-06 22.12.2011 (Revised)	12.198	12.198	2.462	17.03.11	Physical progress is 75% as on March 2013. Revised Target date of completion Dec-2013.
49	C/O. Motorable Suspension bridge over river Siang at the site of Gandhi Bridge. (Upper Siang District)	48.430	2005-06/ 27.12.2011 (Revised)	25.419	13.037	11.642	28.02.12	UC for Rs. 1164.18 lakh , inspection report, work plan, photo, QPR March 2013 forwarded to DoNER on 27.06.2013. Target date of completion 2011-12. Phy progress 100%.
50	C/o road from Jengging to Ramsing in Upper Siang District (30.20 KM) (Upper Siang District)	5.370	2005-06	4.829	3.694	1.139	29.03.10	Work Physically completed. Department has been asked to submit UC for balance fund of Rs. 1.135 crore and completion certificate.
51	C/O. Motorable Suspension Bridge over river Siang between BRTF road and Komsing (Span 225 m) at Sangam in East Siang District.	18.344	2007-08	12.298	8.678	6.520	09.03.12	UC for Rs.289.64 lakh, QPR March 2013, photographs, inspection report and work plan forwarded to DoNER on 17.06.2013.Target date of completion March, 2014. Phy progress 35%.

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

1	2	3	4	5	6	7	8	9
52	C/o Satnaguri to Longding road via Kanubari, Banfera, Wanu and Zedua (Phase-I) (15.50 KM).	5.660	2007-08	4.992	4.992	1.245	09.02.09	Physical progress is 100%. Claim for Contingency expenditure Rs. 9.98 lakh pending with DoNER. Deptt is to submit completion certificate.
53	C/o road from Changlang to Khimiyang (36.10 KM)	8.587	2008-09	7.577	5.572	2.005	29.02.12	Deptt is to submit balance UC and CC. Target date of completion Dec, 2013. Phy progress is 100% as on March 2013.
54	C/o road from New Mohong to Mahadevpur township via Nongkhon (12 KM).	3.554	2008-09	3.136	2.184	0.952	21.02.12	Phy progress 100% as on March 2013. Deptt. is to submit balance UC and completion certificate.
55	C/o road from Hawaii to Manchal Bridge Point (55.77 KM)	32.530	2008-09	10.247	10.247	10.247	18.11.08	Ministry has been requested to consider c/o road from 0.00 km to 32.01 km within the sanction amount vide letter dated 15.01.2013. Target date of completion Dec, 2014. Phy progress 45%
56	C/o road from BRO road (4 KM Point) on Anini Dambuine road to Etabe in Dibang Valley dist.	22.140	2008-09	6.974	4.059	6.974	30.03.09	Target date of completion Dec, 2014. Phy progress 45% as on March 2013.
57	Improvement and Extension of Dosing Pareng Sine Yibuk road (Ph-I)	18.621	2008-09	12.315	12.315	6.563	09.03.12	UC for Rs.656.30 lakh, QPR for March 2013, photograph, work plan and inspection report forwarded to DoNER on 17.06.2013. Target date of completion Dec, 2013. Phy progress 72%.
58	C/o Single Lane Bailey bridge (Span 40 Mtr.) over Tatsing river between Borguli and Seram village on Mebo-Dhola Road.	3.404	2008-09	2.296	1.072	1.224	14.02.12	UC submitted by Deptt. has been returned to CE, PWD (EZ) with the following observation. A) key parameters i/c overall physical progress and b) qualitative observation on the implementation of the projects is to shown in the QPR. Phy. Progress as on March 2013 is 77%.
59	C/o Motorable Steel Arch Bridge over river Yamne at Reglat under Mariyang Divn Span 90 Mtr.	6.344	2009-10	2.284	1.153	2.284	09.02.10	UC for Rs.1.153 crore, QPR for March 2013, photograph, inspection report, work plan forwarded to DoNER on 17.06.2013. Phy progress 36.02%. DoC March 2014.
60	C/o road from FWD road from Kamhua Noknu village (Pongchau Circle) to Nginue-BRTF road point (Wakka Circle).	13.532	2009-10	9.552	9.552	4.776	26.04.11	Comments of DoNER on the UC submitted by Plg Deptt. dated 07.01.2013 forwarded to CE,PWD (EZ) on 22.08.2013. Phy. Progress is 79% on March 2013.
61	C/o road from Jia Tinali to Roing-Shantipur road (Ch:9.20 KM) to Bizari via Idilli (19.80 KM).	15.446	2009-10	10.904	8.264	5.452	29.02.12	UC for Rs.281.27 lakh, QPR March 2013, inspection report and photograph forwarded to DoNER on 09.07.2013. Physical progress 55%. DoC Dec, 2014.
62	C/o Road from Pugging to Palling in Arunahal Pradesh	15.301	2009-10	5.401	5.401	5.401	16.02.10	Phy progress 65% as on March 2013.
63	C/o Road from Janam to Okhaosum under Wakka Circle HQ (19 KM), Ph-I, Tirap district,	10.859	23.12.10	7.818	7.818	3.909	28.06.11	Physical progress 80% on March 2013. Comments of DoNER dated 26.03.2013 forwarded to CE,PWD(EZ) on 23.04.2013.
64	C/o RCC Bridge over Kampai under Wakro Circle, Lohit district.	6.081	23.12.10	4.280	2.140	2.140	29.04.13	UC, QPR for March, 2012 re-submitted to DNER on 10.09.2012. Phy.progress is 40% as on March 2013. Date of completion Sept 2014
65	Construction of road from J.H College, Pasighat to Balek, East Siang district.	5.003	22.02.11	4.785	4.725	1.775	25.02.11	DNER's comments dated 04.06.2013 forwarded to CE(PWD)EZ on 12.06.2013. Phy. Progress is 40% on March 2013.
66	C/o road from NH 153 Longvi village point to Tengmen village via Khetwa and Joting Juda (35 KM) (Phase-I), Tirap district	21.336	28.02.11	15.358	7.679	7.679	13.03.13	Phy. Progress is 70%. Deptt. is to submit UC and QPR etc.
67	C/o road from Mahadevpur Town to Krishnapur village, Lekang Circle in Lohit district (4.5 KM)	5.993	27.06.11	4.286	2.143	2.143	29.04.13	Observation of DoNEr dated 18.03.2013 on the UC submitted by State Govt. forwarded to CE,PWD(EZ) on 05.04.2013. Phy.progress is 40%.

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).



1	2	3	4	5	6	7	8	9
68	Upgradation of Namchik-Miao-M'Pen road (37 KM) (Phase-I for new construction only).	20.798	09.09.11	7.476	0.000	7.476	27.09.11	Deptt is to submit UC, QPR etc. Phy. Progress as on March 2013 is 20%.
69	C/o road from Rani to Oyiramghat (Assam) via Sika Tode-Sika Bamin village-Jampani and Anchalghat Camp road (25 KM).	33.255	09.09.11	11.959	0.000	11.959	24.10.11	UC submitted by Deptt. has been returned to CE, PWD (EZ) with the following observation. A) key parameters i/c overall physical progress and b) qualitative observation on the implementation of the projects is to shown in the QPR. Phy. Progress as on March 2013 is 15%.
	<b>R.W.D</b>							
70	C/O. Road from NH-52 'A' to Pappu Hill settlement (2 KM) in AP	3.990	2005-06	2.691	1.257	1.434	20.09.12	Phy progress as on Dec, 2011 is 70%.
71	C/O. road from Sille to Yagrung village in East Siang District ( 10 KM).	5.010	2007-08	3.346	3.346	1.768	31.03.10	DoNER's letter dated 15.06.2011 regarding submission of work plan and latest photographs forwarded to CE, RWD on 23.06.2011.Phy progress as on January, 2012 is 76%.
72	Construction of road from Kheti to Dadam (21 KM) in Arunachal Pradesh.	10.871	2008-09	7.252	7.252	3.828	29.03.10	Comments of DoNER dated 04.10.2012 forwarded to CE(RWD) on 12.10.2012. Phy progress as on June, 2011 is 80%.
	<b>Sub-Total (Roads &amp; Bridges)</b>	<b>904.938</b>		<b>514.353</b>	<b>352.537</b>	<b>275.723</b>		
	<b>EDUCATION:</b>							
73	C/O 200 seats Girls Hostel, auditorium, Laboratory, security fencing etc. in JN College, Pasighat.	5.151	2005-06	4.501	4.501	1.303	20.03.09	Revised estimate amounting to Rs. 617.81 lakh submitted to Ministry of DoNER on 13.07.2011. Response of DoNER is awaited. Phy. Progress as on March 2013 is 98%.
74	Reconstruction of Higher Secondary School, Anini. (Lower Dibang Valley District)	3.023	2005-06	2.642	2.642	0.690	03.02.09	Phy progress 100%. Deptt. is to submit completion certificate. Claim for Contingency expenditure Rs. 5.33 lakh pending with DoNER.
75	Construction of JNK School Building	3.100	2007-08	0.977	0.977	0.977	07.03.08	UC for Rs. 97.653 lakh forwarded to DoNER on 09.08.2012. Phy. Progress 30%.
76	Construction of JNK Hostel Building.	1.570	2007-08	0.496	0.496	0.496	07.03.08	Modified DPR for Rs. 185.50 lakh along with para-wise replies forwarded to DoNER on 30.01.2012. Physical Progress is 45% as on June 2013.
77	Development of Shanti Deva Vidyalaya at Bomdila Monastery in Arunachal Pradesh.	2.975	2007-08	0.937	0.916	0.937	28.12.07	UC for Rs. 0.630 crore only submitted. Deptt. is to submit balance UC.
78	Sanction of Residential Quarters, Procurement of Diesel Generator Set for Shanti Deva Vidyalaya at Bomdila Monastery.	2.156	2009-10	0.000	0.000	0.000	0.000	Sanctioned during October, 2009.
79	Infrastructure Development of VKV Koloriang - Ph-II	2.815	02.06.10	1.986	0.993	0.993	19.03.12	Deptt. Is to submit UC of 2nd installment. Phy progress 70% as on March 2013.
80	Infrastructure Development of VKV, at Dado in K/Kumey dist.	7.100	07.02.11	5.102	2.551	2.551	21.12.12	Phy progress 70% as on March 2013. 2nd installment release on 21.12.2012.
81	Establishment of V.K.V. at Ramsing near Yingkiang.	3.445	08.03.11	1.237	0.000	1.237	09.03.11	Tender approved. Work delay due to local problem.
82	Infrastructure Development of VKV, Nyapin in Kurung Kumey district.	3.092	27.06.11	2.454	1.227	1.227	29.04.13	Phy. Progress is 40%.
83	Establishment of VKV at Changlang district.	5.016	23.09.11	1.776	0.000	1.776	26.09.11	Financial Bid evaluated and submitted to Govt. for approval.
84	Infrastructure Development of various schools under Pain Circle.	13.821	26.12.11	4.878	4.878	4.878	26.12.11	Phy. Progress is 40%.
85	Establishment of VKV (Girls Residential School) at Chayang Tajo.	10.744	30.10.2012	3.868	0.000	3.868	31.10.12	Sanctioned & released during October 2012.
86	Infrastructure Development of Govt. Hr. Sec. School, Anjaw.	10.839	19.12.12	3.902	0.000	3.902	21.12.12	Tender under process. No fund placed by client department.

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

1	2	3	4	5	6	7	8	9
87	Development of Rangfrah Govt. College, Lumbusung in Changlang district.	14.865	29.04.2013	5.351	0.000	0.000	29.04.13	Sanctioned recently.
<b>Sub-Total (Education)</b>		<b>89.712</b>		<b>40.107</b>	<b>19.181</b>	<b>24.835</b>		
<b>POWER(Eastern Elect. Zone):</b>								
88	132 KV S/C Transmission Line from Along to Pasighat.(East-West Siang District)	29.020	2002-03	19.646	19.646	8.846	31.03.09	The expdr. details of funds already released under NLCPDR as required by the Ministry have been submitted to DoNER on 12.03.2013.
<b>POWER(Western Elect. Zone):</b>								
89	33 KV Line from Mebo to Dambuk for Evacuation of Central Sector Power in Arunachal Pradesh.	6.528	2010-11	2.350	0.000	2.350	01.12.10	Copy of court stay order submitted to Ministry of DoNER vide letter No. PD (NLP)13/2008 dated 24/09/12.
90	C/o 2x3.15 MVA, 33/11 KV S/S at Seppa i/c distribution transformers and associated 11 KV link line.	8.356	2010-11	5.958	2.979	2.979	06.11.12	Phy progress 38%. Date of completion 10.10.2013.
<b>Sub-Total (Power)</b>		<b>43.904</b>		<b>27.954</b>	<b>22.625</b>	<b>14.175</b>		
<b>HEALTH</b>								
91	C/o In-Patient Department for District Hospital at Tawang.	14.384	26.03.13	3.012	0.000	3.012	26.03.13	Sanction & released recently.
92	C/o well-equipped 50 bedded Hospital at Yingkiang.	13.080	2013-14	4.707	0.000	4.707	12.08.13	Sanction & released recently.
<b>Sub-Total (Health)</b>		<b>27.464</b>		<b>3.012</b>	<b>0.000</b>	<b>3.012</b>		
<b>SPORTS &amp; YA</b>								
93	C/o High altitude Sports Complex at Tawang.	13.066	2010-11	4.612	0.000	4.612	11.10.10	Deptt is to submit UC, QPR etc.
<b>Sub-Total (Sports)</b>		<b>13.066</b>		<b>9.319</b>	<b>0.000</b>	<b>9.319</b>		
<b>MISCELLANEOUS</b>								
94	C/O. Legislative Assembly Building at Itanagar ( Papum Pare District).	38.922	2006-07	27.252	18.620	8.626	25.05.13	Physical progress is 55%. Date of completion June 2013.
95	Tourism Infrastructure Development at Hotspring (at Dong) which includes construction of Yatri Niwas at Wallong, Hawaii and Havuliang.	4.000	2007-08	3.558	2.649	0.859	14.09.12	Phy Progress 98% as on March 2013.
96	Construction of Arunachal Pradesh Civil Secretariat Building at Itanagar.	91.868	2009-10	78.473	78.473	12.328	21.12.12	Phy. Progress is 75%. Rs. 4.99 crore released to PWD for completion of Block 3 & 4 vide No. PD(P)10/2006 dated 01.07.2013. DoNER has been requested to release balance fund of the project vide letter dated 02.07.2013
97	C/o Police Officers Mess and Accommodation to the Upper Sub-Ordinates and Police Officers in the Capital Complex	8.791	14.06.10	6.206	6.135	3.103	18.07.11	UC, QPR, work plan, inspection report and photographs forwarded to DoNER on 07.09.2012. phy progress is 80%. Date of completion March 2013.
98	C/o RCC (G+2) office Building for Soochna Bhawan at Naharlagun.	9.566	15.03.11	3.356	0.000	3.356	16.03.11	UC, photographs received from deptt has been returned to IPR deptt for rectification/modification on 07.03.2013.
99	Infrastructure Development including Guest House at Biological Park/Zoo, Itanagar.	8.308	15.03.11	8.308	4.382	1.191	28.01.13	UC, QPR for March 2013, inspection report, photograph submitted to DoNER on 23.07.2013. Phy progress is 77%.
100	C/o Auditorium at Rajiv Gandhi University, Doimukh.	10.217	17.03.11	3.597	0.000	3.597	21.04.11	Ministry's comments forwarded to RGU on 22.08.2013. Deptt is to submit UC, QPR etc
<b>Sub-Total (Misc)</b>		<b>166.672</b>		<b>124.824</b>	<b>108.259</b>	<b>33.060</b>		
<b>TOTAL</b>		<b>1399.964</b>		<b>813.177</b>	<b>573.076</b>	<b>411.265</b>		

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

**Annexure - II**

**LIST OF RETAINED PROJECTS FROM 2005-06 TO 2012-13 PENDING FOR SANCTION UNDER NLCPR  
INDICATING ITS LATEST STATUS.  
(Rs. in crore)**

Sl. No.	Name of Projects	Estimated cost	Status	DPR submitted
1	2	3	4	
1	C/O. landing Ground at Sarkam near Yingkiong.(2006-07)(Tuting-Yingkiong)	2.07	The State Govt has proposed to drop the project and adjust the amount against gap funding of the project <b>C/o Arunachal Pradesh Civil Secretariat Building at Itanagar</b> vide letter No. PD(NLP)23/2007 dated 10.09.2010. <b>(Action by: DoNER.)</b>	2.07
2	District Sports complex at Jengging. (Rs. 30.00 crore) <b>2005-06 (Tuting Yingkiong)</b>	12.73	JS, DoNER's D.O. letter dated 28.05.2013 forwarded to Secy (Sports) & DC, Yingkiong for necessary action on 28.06.2013.Reminder send on 08.08.2013. <b>(Action by: State Govt.)</b>	29.80
3	Construction of Multipurpose outdoor stadium at Itanagar. (C/o Rajiv Gandhi Sports Complex at Itanagar). <b>2005-06 (Itanagar)</b>	11.23	The State Govt has proposed to submit a revised DPR to the MoDoNER within Rs. 14.97 crore and the same has been intimated to Deptt of Sports & YA and DoNER vide letter No. PD(NLP)23/2007 dated 10.09.2010. <b>(Action by: State Govt.)</b>	11.23
4	Mukto Small Hydro Power Project (6MW) – Phase-I (total estimated cost Rs.40.00 crore) <b>2007-08 (Mukto)</b>	20.00	Comments of MoDoNER dated 24.07.08 forwarded to CE, HPD vide letter No. PD(NLP) 02/2007 dated 11.08.2008. <b>(Action by: State Govt.)</b> Reminder issued on 03.03.2011.	20.00
5	C/o road from Hawaii to Natcha Bridge. Part-I of Rs. 64 crore and Part-I thereof. <b>Hayuliang 2009-10.</b>	32.00	Para-wise replies to Ministry of DoNER's letter dated 07.11.2010 forwarded to DoNER vide letter No. PD(NLP) 16/2009 dated 16.11.2010. <b>(Action by: DoNER)</b>	33.11
6	Augmentation of Water Supply under Boleng PHE Sub-Division. <b>2009-10 (Pangin-Boleng)</b>	10.00	Para wise replies of DoNER letter dated 22/8/2012 forwarded to DoNER vide No. PD(NLP) 18/2009 dated 20.05.2013. <b>(Action by: DoNER)</b>	9.58
7	Construction of road from Yembung-Yemsing road to Tarak village (Phase-I) in East Siang district. <b>2010-11 (Pangin)</b>	30.00	Land availability certificate forwarded to DoNER vide letter No. PD(NLP)10/2013 dated 27.08.2013. <b>(Action : DoNER)</b>	30.00
8	C/o Namsang - Khela Road 45.30 KM in Tirap including bridge over Bari river.	13.14	Para-wise reply forwarded to DoNER vide letter No. PD(NLP) 01/2012 dated 14.08.2012. <b>(Action by: DoNER)</b>	14.84
9	Construction of road from Changlang to Khimiyang Road (Phase-II).	8.16	Para-wise reply forwarded to DoNER vide letter No. PD(NLP) 11/2011 dated 07.11.2012. <b>(Action by: DoNER)</b>	8.16
10	Infrastructure development for Armed Police Force in Arunachal Pradesh.	10.00	Re-revised DPR forwarded to DoNER vide letter No. PD(NLP) 03/2012 dated 14.03.2013. <b>(Action by: DoNER)</b>	10.00
11	C/o road from Kanubari to Bogapani via Ranglua and Lawnu CO HQ (41 KM) Phase-I)	20.00	5 copies of Modified DPR forwarded to DoNER vide No. PD(NLP) 12/2012 dated 12.06.2013. <b>(Action by: State Govt.)</b>	20.97

Sl. No.	Name of Projects	Estimated cost	Status	DPR submitted
1	2	3	4	
12	Infrastructure Development of Teachers' Training College (B.Ed) at Aalo, W/Siang dist.	3.42	Modified DPR forwarded to DoNER vide letter No. PD(NLP) 08/2012 dated 01.02.2013. <b>(Action by: DoNER)</b>	3.42

**Projects retained during 2012-13.**

13	C/o road from Pila to Sakiang 35 KM up to WBM level.	16.00	5 copies of DPR and NDC forwarded to DoNER vide letter No. PD(NLP)26/2012 dated 11.02.2013. <b>(Action : DoNER)</b>	19.20
14	C/o road from BRO road (168 KM point) Roing-Anini to Echigo village(12KM) up to B.T.	16.00	Comments of DoNER forwarded to CE, PWD (EZ) vide letter No. PD(NLP)24/2012 dated 07.08.2013. <b>(Action : State Govt.)</b>	18.984
15	C/o road from Sangram to Parsiparlo (15 KM) up to WBM level.	16.00	Comments of DoNER forwarded to CE, PWD (CZ) vide letter No. PD(NLP)23/2012 dated 07.08.2013. <b>(Action : State Govt.)</b>	19.15
16	C/o road from Sumhak to Shelom via Upper Chinhan in Tirap district (15 KM) up to WBM level.	16.00	5 copies of DPR and NDC forwarded to DoNER vide letter No. PD(NLP)20/2012 dated 07.12.2012. <b>(Action : DoNER)</b>	20.93
17	C/o road from Yemsing to Mirem (15 KM) up to WBM level.	16.00	Land availability certificate forwarded to DoNER vide letter No. PD(NLP)10/2013 dated 27.08.2013. <b>(Action : DoNER)</b>	19.00
18	C/o PSC girder bridge over Poklek river and Tolon river at Pasighat-Ledum-Tene-Koyu road in East Siang Dist. (16)	16.00	2 copies of DPR as requested by DoNER's letter dated 08.07.2013 forwarded to DoNER vide No. PD(NLP) 11/2013 dated 29.08.2013. <b>(Action by: DoNER)</b>	19.20
19	C/o road from Reyung to Gongterin via Deby, Tudbat, Palap, Patey and Gong up to BT (10 KM).	13.00	5 copies of Revised DPR forwarded to DoNER vide No. PD(NLP) 18/2012 dated 15.02.2013. <b>(Action by: DoNER)</b>	13.00
20	C/o Diversion for R.K.Mission, Narrotam Nagar (3.40 KM) (SH: from Ch.4.80 KM - 7.90 KM of Deomali -Dirok Road) in Tirap District.	3.00	5 copies of DPR along with NDC submitted to DoNER vide No. PD(NLP)08/2013 dated 07.03.2013. <b>(Action by: DoNER)</b>	3.00
21	Infrastructure Development of Wangcha Rajkumar Government College, Deomali.	5.00	5 copies of revised DPR forwarded to DoNER vide No. PD(NLP) 25/2012 dated 08.08.2013. <b>(Action by: DoNER)</b>	5.00
22	Setting up of New School Khaso in West Kameng district to Higher Secondary School (Phase-II).	3.00	5 copies of DPR along with NDC submitted to DoNER vide No. PD(NLP)03/2013 dated 31.01.2013. <b>(Action by: DoNER)</b>	3.06
23	Setting up of New CT Scan Unit at R.K. Mission Hospital, Itanagar.	3.00	5 copies of DPR along with NDC submitted to DoNER vide No. PD(NLP)03/2013 dated 31.01.2013. <b>(Action by: DoNER)</b>	3.06
24	Providing Water supply for Chowkham Admn. HQ.	12.00	5 copies of DPR and NDC forwarded to DoNER vide letter No. PD(NLP) 14/2012 dated 18.12.2012. <b>(Action by: DoNER)</b>	15.06

Changed with the DEMO VERSION of CAD-KAS PDF Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF Editor (<http://www.cadkas.com>).

Sl. No.	Name of Projects	Estimated cost	Status	DPR submitted
1	2	3	4	
25	C/o Foot over Bridge at various locations of State Capital at Itanagar, Naharlagun and Nirjuli.	8.00	1 copy of revised DPR submitted to DoNER vide letter No. PD(NLP) 19/2012 dated 22.08.2013. <b>(Action by: DoNER)</b>	9.912
26	Implementation of High Voltage Distribution System in Mahadevpur, Namsai and Peyong Circle.	12.00	5 copies of DPR and NDC forwarded to DoNER vide letter No. PD(NLP) 22/2012 dated 26.12.2012. <b>(Action by: DoNER)</b>	12.00
27	C/o 33/11 KV, 2x5 MVA Power Sub-Station at Deopani and providing HVDS in and around Roing Township.	15.00	Para-wise replies to the comments of DoNER dated 15.07.2013 forwarded to Ministry vide letter No. PD(NLP) 21/2012 dated 24.07.2013. <b>(Action by: DoNER)</b>	15.00
28	C/o Indoor multi sports complex at Namsai.	3.00	Comments of DoNER dated 06.08.2013 forwarded to Director (Sports) vide U.O. No. PD(NLP) 23/2012 dated 22.08.2013. <b>(Action by: State Govt.)</b>	5.00
29	C/o road from BTK to Nam-tsering connecting Zimithang to Dudungar admn circle (11 KM length, complete upto Black Topping level including culverts, bridges etc.).	11.00	Non-Encumbrance Certificate sought by DoNER vide letter dated 04.04.2013 forwarded to DoNER vide letter No. PD(NLP)05/2013 dated 12.06.2013. <b>(Action by: DoNER)</b>	13.132
30	C/o road from Kapu to Ojako (11 KM length, complete upto Black Topping level including culverts, bridges etc.).	13.00	4 copies of Revised DPR submitted to DoNER vide letter No. PD(NLP)06/2013 dated 20.06.2013. <b>(Action by: DoNER)</b>	14.95
31	C/o road from Neelam to Pistana (Phase-I) (5 KM length, complete upto Black Topping level including culverts, bridges etc.).	5.00	Clarification of PWD(CZ) forwarded to DoNER (CZ) vide No. PD(NLP)09/2013 dated 31.05.2013. <b>(Action by: DoNER)</b>	5.00
32	C/o road from Parsi Parlo (Patuk ADC Hqtrs) Phase-I) (5 KM length, complete upto Black Topping level including culverts, bridges etc.).	5.00	Replies to Comments of DoNER forwarded to Ministry vide No. PD(NLP)07/2013 dated 22.07.2013. <b>(Action by: DoNER)</b>	5.58
33	Construction of PHC building and quarter at Luma.	4.00	5 copies of DPR & NDC forwarded to DoNER vide letter No. PD(NLP)02/2013 dated 24.01.2013. <b>(Action by: DoNER)</b>	4.71
34	Water Supply at Tali	5.00	Concerned departments have been requested to submit 6 copies of DPR along with NDC vide U.O. No. PD(NLP)13/2012 dated 27.12.2012. <b>(Action by: State Govt.)</b>	
35	Infrastructure Development of ADC HQ Kodokha (C/o road – 10 KM length, complete upto Black Topping level including culverts, bridges etc.).	8.00	5 copies DPR and NDC forwarded to DoNER vide No. PD(NLP)04/2013 dated 04.02.2013. <b>(Action by: DoNER)</b>	10.00

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>)

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

<b>Sl. No.</b>	<b>Name of Projects</b>	<b>Estimated cost</b>	<b>Status</b>	<b>DPR submitted</b>
<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	
36	Providing Water supply for Yingkiong for 2.00 MLD (Phase-II)	8.00	Concerned departments have been requested to submit 6 copies of DPR along with NDC vide U.O. No. PD(NLP)13/2012 dated 23.04.2013. <b>(Action by: State Govt.)</b>	
37	Establishment of VKV Residential School at Longding.	10.00	5 copies of DPR and NDC forwarded to DoNER vide letter No. PD(NLP)13/2013 dated 28.06.2013. <b>(Action: DoNER)</b>	10.00
38	Gap funding for New Civil Secretariat Building at Itanagar.	10.00	5 copies of DPR along with NDC forwarded to DoNER vide No. PD(NLP)15/2013 dated 27.08.2013. <b>(Action by: DoNER)</b>	
39	Construction of Road from Pakoti to Kamsha village (6.50 KM)	10.00	5 copies of DPR forwarded to DoNER vide U.O. No. PD(NLP)16/2013 dated 07.08.2013. <b>(Action by: DoNER)</b>	
	<b>Total :</b>	<b>433.69</b>		<b>457.33</b>

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).

Changed with the DEMO VERSION of CAD-KAS PDF-Editor (<http://www.cadkas.com>).